



Grassy Plains Daycare

34310 Keefe's Landing Rd

Progress Photos to:

Week of December 5, 2024

PRD Construction Ltd

1253 5th Avenue, Prince George, BC, V2L 3L3

Michael Duck

250.617.2499

michael@prdconstruction.ca



S Wall exterior finish has been demolished, the S foundation wall has been exposed for a taller concrete wall to be poured



Spacers called coil ties were fastened to the existing wall by epoxy, and rebar was installed to give the wall strength



Form Plywood and bracing is installed to hold the concrete as it hardens.



Insulated Tarps are installed to protect the wall and forms from freezing temperatures and keep the concrete warm during the curing process.



The concrete pump had to set up on the N side of the school and pump the concrete over the daycare wing to the wall on the S side.



After some cold weather the concrete wall was able to be completed



The completed concrete wall with a block out for the new door on the S side of the building.



Meanwhile, Inside the HVAC and Plumbing was being installed.



Sheet metal being prepared for the ductwork and staged. Most of the ducts are in the crawlspace area below the floor.



New window openings were framed and temporarily insulated while the windows are being manufactured.



New Window sizes on the N side of the building



Closed up from the outside with new sheathing



More New window framing for large windows on the S side.

Eventually new insulation will be installed to replace the old wall insulation.