



Grassy Plains Daycare

34310 Keefe's Landing Rd

Progress Photos to:

Week of December 20th, 2024

PRD Construction Ltd

1253 5th Avenue, Prince George, BC, V2L 3L3

Michael Duck

250.617.2499

michael@prdconstruction.ca



“Coil ties” were removed from the concrete walls. The coil ties held the formwork in place during the curing process.



After the coil ties are removed the holes are filled with grout.



Waterproofing was applied to the concrete wall to keep any groundwater away from the concrete.



Framing modifications are almost complete inside.




Windows on the N wall are reframed, shear wall framing is completed.



Exterior Plywood has been replaced in preparation for new siding, insulation and windows.



An example of shear wall framing. The sheeting is continuous from top to bottom to resist seismic forces in the building at strategic locations.



Ceiling space is being sanded in preparation for staining.